ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ವಿಷಯ:- Improvements & Construction of CC road and drains at Maheshwari road in Dasarahalli ward No 15ರ ಕಾಮಗಾರಿಯ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಬಗ್ಗೆ.

ಅಂದಾಜು ಮೊತ್ತ ರೂ.	15.00 ಲಕ್ಷಗಳು	Agency- KRIDL
ಜಾಬ್‌ಕೋಡ್ ಸಂಖ್ಯೆ	015-15-000022	P-Code- 2415
ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಸಂಖ್ಯೆ	CE/DZ/AA/130/14-15	Dt.17.01.2015
ತಾಂತ್ರಿಕ ಅನುಮೋದನೆ ಸಂಖ್ಯೆ	CE/DD/TS/242/14-15	Dt.16.02.2015

ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಾರ್ಡ್ ನಂ.15ರಲ್ಲಿ ಸಿಮೆಂಟ್ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯನ್ನು 2015-16ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.15.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ಇವರಿಗೆ ದಿ.25.03.2015 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ರವರು ಜುಲೈ 21 ರಿಂದ ಪ್ರಾರಂಭಿಸಿರುತ್ತಾರೆ. ಈ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್‌ನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯಾಗಿರುತ್ತದೆ. ಬೆಂಗಳೂರು ಜಲಮಂಡಳಿಯವರು ಸಾರ್ವಜನಿಕರ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ರಸ್ತೆ ಕತ್ತರಿಸಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದರಿಂದ, ಗುತ್ತಿಗೆ ಅವಧಿ ಹೊರತುಪಡಿಸಿ ಉಳಿದ ದಿನಗಳಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿರುವುದರಿಂದ ನವೆಂಬರ್ ಅಂತ್ಯದವರೆಗೆ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ಯಾವುದೇ ದಂಡವಿಲ್ಲದೆ ಬಿಲ್ ಪಾವತಿಸಲು ಅಗತ್ಯ ಆದೇಶ ನೀಡಲು ಕೋರಲಾಗಿದೆ.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXTENSION OF TIME PROPOSAL

1	Name of work	improvements & construction of C.C road & drain at Kalyanni road to Jayaprakash Nagar
2	Amount of Work Portion	1,73005 = 00
3	Estimated cost	15 Lakhs
4	Name of contractor	K.R.D.I.L
5	Agreement No	307 / 25.3.2015
6	NO and Date under which work order issued	307 / 25.3.2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	90 days
12	work Carried out during 1st extension.	completion
13	work Carried out during 2nd extension.	
14	Time now applied for	87 days
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	- Yes -
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

ASSISTANT ENGINEER
Ward No 15

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
T.Dasarahalli Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Chief Engineer
Dasarahalli Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.